

Appendix A - January 14, 2010

Significant intersections based on radiometric data							
DRILL HOLE		FROM (m)	TO (m)	LENGTH (m)	eU%	eU308%	Geology zone
LE-K-30		205.20	206.10	0.90	0.099	0.116	Fault 614
		212.30	212.60	0.30	0.064	0.076	Foot wall
LE-K-31		207.60	208.50	0.90	0.416	0.491	Fault 614
		211.20	211.60	0.40	0.064	0.075	Fault 614
		217.70	218.00	0.30	0.041	0.049	Hanging wall
		223.20	224.20	1.00	0.050	0.059	Hanging wall
		225.00	226.10	1.10	0.089	0.105	Hanging wall
		240.30	241.20	0.90	0.126	0.149	Main Zone
		251.20	253.00	1.80	0.197	0.232	Foot wall
		266.60	268.70	2.10	0.262	0.309	Foot wall
LE-K-33		215.90	216.20	0.30	0.081	0.095	Upper Main Zone
		255.10	256.40	1.30	0.125	0.148	Hanging wall
		259.60	259.90	0.30	0.067	0.079	Hanging wall
		275.80	278.30	2.50	0.611	0.720	Main Zone
	<i>including</i>	277.20	278.10	0.90	1.123	1.324	Main Zone
LE-K-34		221.00	221.50	0.50	0.075	0.089	Hanging wall
		231.50	231.90	0.40	0.040	0.047	Hanging wall
		245.00	245.80	0.80	0.064	0.076	Hanging wall
		266.10	268.60	2.50	0.171	0.201	Hanging wall
		279.70	280.40	0.70	0.046	0.054	Fault 614
		294.80	295.50	0.70	0.084	0.099	Hanging wall
		295.90	296.20	0.30	0.035	0.042	Hanging wall
		401.30	401.70	0.40	0.072	0.085	Main Zone
LE-K-35		206.60	207.20	0.60	0.033	0.039	Hanging wall
		218.20	219.00	0.80	0.046	0.054	Hanging wall
		220.10	220.60	0.50	0.058	0.068	Hanging wall
		235.10	235.90	0.80	0.069	0.081	Hanging wall
		262.20	263.80	1.60	0.300	0.354	Hanging wall
		264.90	266.10	1.20	0.105	0.123	Hanging wall
		268.50	269.60	1.10	0.530	0.624	Hanging wall
	<i>including</i>	268.80	269.00	0.20	1.391	1.641	Hanging wall

LE-K-36		272.20	272.60	0.40	0.046	0.055	Hanging wall
		273.60	274.70	1.10	0.123	0.146	Hanging wall
		275.30	279.50	4.20	0.368	0.434	Hanging wall
	<i>including</i>	278.80	279.10	0.30	2.297	2.709	Hanging wall
		287.60	287.90	0.30	0.102	0.120	Hanging wall
		290.90	293.40	2.50	0.186	0.219	Hanging wall
		348.90	349.50	0.60	0.043	0.051	Hanging wall
		413.50	413.80	0.30	0.041	0.048	Main Zone
	416.40	416.70	0.30	0.189	0.223	Foot wall	
LE-K-38	Non significant mineralization, step out hole outside current resource area						
LE-K-39		263.50	268.00	4.50	0.828	0.977	Main Zone
	<i>including</i>	263.70	265.30	1.60	1.185	1.398	Main Zone
	<i>including</i>	267.50	267.80	0.30	1.812	2.137	Main Zone

Grade higher than 0.4 % eU3O8 is highlighted as bold

Conversion factor for eU% to eU3O8% is 1.17924

Intersection is considered to be above cut off of 0.03% eU

Announced November 23, 2009

Significant intersections based on radiometric data						
BHID		FROM (m)	TO (m)	LENGTH (m)	eU3O8%	GEOLOGY ZONE
LE-K-29		148.70	150.70	2.00	0.847	Inter formational schist in hanging wall
	<i>including</i>	149.40	150.30	0.90	1.549	
		152.20	153.50	1.30	0.067	
		243.00	243.50	0.50	0.041	Upper main zone
		287.2	287.3	0.1	0.012	Main zone
LE-K-32		97.40	97.90	0.50	0.306	Inter formational schist in hanging wall
		103.50	106.00	2.50	0.747	
	<i>including</i>	104.00	104.90	0.90	1.891	

NOTE: Hole LE-K-32 deviated from planned azimuth and was terminated at a depth of 160.4 metres, before intersecting main zone target.

Grade higher than 0.4 % eU3O8 is highlighted as bold

Conversion factor for eU% to eU3O8 is 1.17924

Intersection is considered to be above cut off of .03 eU%

Announced November 9, 2009

DRILL HOLE		FROM (m)	TO (m)	LENGTH (m)	eU%	eU308%	Geology zone
LE-K-21		133.80	134.60	0.80	0.044	0.052	Hanging wall
		207.40	208.80	1.40	0.2	0.236	Hanging wall
		216.30	217.20	0.90	0.104	0.123	Upper Main Zone
		251.90	252.40	0.50	0.077	0.091	Hanging wall
		254.30	254.70	0.40	0.126	0.149	Hanging wall
		266.00	270.80	4.80	0.601	0.709	Main Zone
	<i>including</i>	268.60	270.60	2.00	1.301	1.534	Main Zone
		283.40	284.60	1.20	0.425	0.501	Foot wall
		289.40	290.50	1.10	0.088	0.104	Foot wall
	292.70	293.20	0.50	0.308	0.363	Foot wall	
LE-K-22		181.00	182.10	1.10	0.096	0.113	Hanging wall
		237.80	239.20	1.40	0.301	0.355	Main Zone
LE-K-23		210.40	212.60	2.20	0.0699	0.082	Upper Main Zone
LE-K-24		137.80	138.90	1.10	0.0831	0.098	Hanging wall
		268.30	270.10	1.80	0.5302	0.625	Main Zone
	<i>including</i>	269.40	270.00	0.60	1.434	1.691	Main Zone
LE-K-25		211.30	212.20	0.90	0.165	0.195	Hanging wall
		215.90	223.10	7.20	0.483	0.570	Upper Main Zone
	<i>including</i>	218.10	219.20	1.10	1.443	1.702	Upper Main Zone
		228.90	229.90	1.00	0.52	0.613	Fault 614
		231.30	232.20	0.90	0.763	0.900	Fault 614
		240.90	246.90	6.00	0.439	0.518	Hanging wall
	<i>including</i>	241.60	242.60	1.00	1.687	1.989	Hanging wall
		264.10	265.30	1.20	0.399	0.471	Main Zone
		280.30	280.60	0.30	0.081	0.096	Foot wall
	286.60	287.80	1.20	0.049	0.058	Foot wall	
LE-K-26		140.40	140.90	0.50	0.048	0.057	Hanging wall
		243.10	243.80	0.70	0.314	0.370	Hanging wall
		256.50	257.10	0.60	0.044	0.052	Hanging wall
		273.80	277.50	3.70	0.357	0.421	Main Zone
	<i>including</i>	275.90	276.20	0.30	0.751	0.886	Main Zone
	<i>including</i>	276.90	277.20	0.30	1.014	1.196	Main Zone
LE-K-27		227.20	227.70	0.50	0.142	0.167	Hanging wall
		229.70	230.30	0.60	0.05	0.059	Hanging wall
		231.50	232.20	0.70	1.124	1.325	Fault 614
	<i>including</i>	231.50	231.90	0.40	1.6726	1.972	Fault 614

	244.30	244.90	0.60	0.09	0.106	Hanging wall
	248.90	249.30	0.40	0.054	0.064	Hanging wall
	259.70	261.70	2.00	0.645	0.761	Main Zone
<i>including</i>	260.90	261.50	0.60	1.438	1.696	Main Zone
	264.70	266.70	2.00	0.546	0.644	Main Zone
<i>including</i>	265.60	266.70	1.10	0.8681	1.024	Main Zone
	269.70	271.00	1.30	0.071	0.084	Foot wall

Grade higher than 0.4 % eU308 is highlighted as bold

Conversion factor for eU% to eU308 is 1.17924

Intersection is considered to be above cut off of .03 eU%